

**DAILY PROGRESS REPORT**

DATE: JULY 27 2021	TASK ORDER: 68HE0821F0025 CONTRACT: 68HE0820D0002 CLIN: 0005B	PAGE 1 OF 1					
WORK SITE: MANILA LODE ER PROJECT NUMBER: ML8-7B	OPERATIONAL PERIOD: JULY 19-24						
LOCATION (CITY, STATE): MONTEZUMA CO	SHIFT 1 2 3	START TIME: 0700 STOP TIME: 1530					
CONTRACTOR: ENVIRONMENTAL RESTORATION LLC	OSC: PAUL PERONARD, MARTY McCOMB	TO COMPLETION DATE 12/31/22					
1. OPERATIONAL OBJECTIVES	WORK ACCOMPLISHED						
1. Finish grading the upper waste pile. 2. Continue harvesting rock from the Site for pile stabilization. 3. Begin stabilization and grading work on lower pile 4. Award subcontracts and schedule deliver of the following: a. Common File b. Topsoil c. Road Base d. Rip rap	1. Worked on ditches and site rock placement". 2. Utilizing harvested rocks for item #1 3. Looking for skidsteer rental (limited availability of suitable units so far) 4. Initiated contracting with local providers including compost from landfill. Provided OSC with compost sample and received OSC direction to "make topsoil" by blending Class 1 Fill with 15% compost. Scheduled delivery of fill to begin on Thursday and Compost via ER drivers on Saturday.						
2. NUMBER OF PERSONNEL AUTHORIZED							
1 RESPONSE MANAGER 0	TRUCK DRIVER 1	FOREMAN 2-3 OPERATORS OTHER (SPECIFY)					
1 CLEANUP TECH 1	ACCOUNTANT H&S TECH. 0	LABORERS					
3. EQUIPMENT AUTHORIZED							
ITEM	QTY	USED	NOT USED / OR DOWN	ITEM	QTY	USED	NOT USED / OR DOWN
Dozer	1	1		Compactor	1	1	
Water Trailer	1	1		Portable Toilets/handwash	3/1	3/1	
Front End Loader	1	1		Dump Trucks	2	2	
Pickup Trucks	3	3					
75Klb Exc	1	1					
Mini Exc	1	1					
4. DAILY CHALLENGES AND RESOLUTION							
NONE							
AMENDMENTS AND DEVIATIONS TO OPERATIONAL OBJECTIVES AS DIRECTED BY OSC							
N/A							
SIGNATURE OF OSC 				SIGNATURE OF RESPONSE MANAGER 			