
M8-13B & M8-14B Weekly Status Report
OPS Period: 5/23/2022 – 5/29/2022**Marty Asbestos Buildings M8-14B****Work Authorized by OSC During this Period**

- Secure buildings and prevent unauthorized entry.
 - Continued to control access to both St Kathrine and St Joseph building ensuring no one enters-into the buildings unless approved by the RM or Forman on site.
- Maintain Support, Contamination Reduction and Exclusion Zones.
 - Completed the exclusion zones to include all three building that will be torn down.
 - Set in place fencing with poly for exclusion zone with ACM warning signs
- Install structures to protect steam plant.
 - Based off the engineer's observance of the steam plant it is fully supported by its own roof and beam structures. No need for bracing of the roof inside the steam room.
 - Plywood sheathing has been placed on the roof of the steam plant to protect the roof from damage from falling bricks
- Finalize contingency plans for potential damage to steam plant.
 - Emergency actions are finalized with the tribal contacts and have phone numbers ready at hand if there is an emergency. We have located and identified power, and water shut off locations for the steam plant.
- Demolish white housing structure.
 - Completed demolition of white housing structure. All power, water and gas utilities were confirmed as turned off and disconnected prior to demolition
- Demolish St Joseph building.
 - Completed demolition of St. Joseph building. All power, water and gas utilities were confirmed as turned off and disconnected prior to demolition
- Maintain dust suppression.
 - Maintained water coverage on demo ensuring no visible dust was seen coming from the demo, conducted water spray down of piles throughout the weekend.
- Haul building debris to dump location if needed.
 - No building debris was hauled off during the reporting week, hauling will start on 06/01
- Fly UAS.
 - UAS was flown on 05/25 on both the demo and repos sites to document progress

NUMBER OF PERSONNEL AUTHORIZED								
1	RESPONSE MANAGER	1	TRUCK DRIVER	1	FOREMAN	2	OPERATORS	OTHER (SPECIFY)
4	CLEANUP TECH	1	ACCOUNTANT		H&S TECH.		LABORERS	CHEMIST

EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED							
ITEM	QTY	USED	NOT USED / OR DOWN	ITEM	QTY	USED	NOT USED / OR DOWN
ER 4X4 PICK UP	4	4		SHOWER TRAILER	1	1	
SKID STEER	1	1		OFFICE TRAILER	1	1	
EXCAVATOR	2	2		80' BOOM LIFT	1	1	
GENERATOR	2	2		PORTA-JOHN	3	3	
4000-GAL WATER TRUCK	1	1		HAND WASH STATION	1	1	

Amendments (Time):

05/28 - Cost Accountant mobed to the job site on 05/28, add 1 pickup truck

05/28 – Starter demo on St Kathrine building All power, water and gas utilities were confirmed as turned off and disconnected prior to demolition

Marty Abandoned Waste M8-13B

Work Authorized by OSC During this Period

- Maintain temporary dump spot.
 - Crew has maintained a temporary fence utilizing old tires on site and has pushed all trash into Northeast corner of the site to allow for a temporary dump site away from the work on site
- Crush debris and waste.
 - Crew has continued the crush site next to the trash pile to ensue all trash will be crushed prior to back fill operations
- Remove and stage chemical hazards if discovered.
 - Crew continue to pull out any concerning hazmat from the trash pile and segregated it away from the trash plies on the Northeast corner
- Segregate refrigerators and tires.
 - Crew continues to segregate refrigerators to the southeast corner of site to include and new refrigerators that are dumped in the temporary trash dump location
 - Crew has continued to utilize the old tires for a temporary fence line on the east side of the site.
- Continue excavation of pit and stage clean fill material.
 - Crew has continued excavation of the pit separating the clean fill material to the south side of the site
- Begin accepting building debris and placing dumped waste in the pit.
 - No building debris was received on site, start to receive debris on 06/01
- Maintain dust control.
 - Crew is utilizing the water truck on site for dust control
- Scope out construction of transfer station pad.
 - Still working on quotes on materials for the transfer pad along with working with the tribe to get details of what they would like to have on site.

• NUMBER OF PERSONNEL AUTHORIZED								
1	RESPONSE MANAGER	1	TRUCK DRIVER	1	FOREMAN	3	OPERATORS	OTHER (SPECIFY)
1	CLEANUP TECH	1	ACCOUNTANT		H&S TECH.		LABORERS	CHEMIST

EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED							
ITEM	QTY	USED	NOT USED / OR DOWN	ITEM	QTY	USED	NOT USED / OR DOWN
ER 4X4 PICK UP	3	3		SHOWER TRAILER	1	1	
EXCAVATOR	1	1		OFF ROAD HAUL TRUCK	1	1	
D8 DOZER	1	1		GENERATOR	1	1	
D6 DOZER	1	1		PORTA-JOHN	3	3	
4000-GAL WATER TRUCK	1	1		HAND WASH STATION	1	1	

Amendments (Time):

05/28 - D6 dozer had a hydraulic leak on a line, parts were sent to site and repaired on site with minimal down time

Approvals:

EPA On Scene Coordinator

ER Response Manager