United States Environmental Protection Agency Region III POLLUTION REPORT

Date: Friday, April 4, 2008

From: Jack Downie

Subject: Removal Action

Remacor, Inc.

P.O. Box 366, West Pittsburg, PA

Latitude: 40.9349711 Longitude: -80.3686583

POLREP No.: Site #: G3GM 125 **Reporting Period:** 4/03-4/04/08 D.O. #: 03-04-015 **Start Date:** 9/15/2006 **Response Authority: CERCLA Mob Date:** 9/15/2006 **Response Type:** Emergency **Demob Date: NPL Status:** Non NPL **Completion Date: Incident Category:** Removal Action

CERCLIS ID #: PAD074965096 Contract #

RCRIS ID #:

Site Description

EPA is continuing emergency removal actions at this site during the repackaging, transportation, and removal of flammable magnesium materials. Magnesium generators, who previously supplied Remacor with recyclable magnesium and magnesium alloys, are removing their materials from the site. Intermet will be on site to begin shipping material the 3rd week of April. SPX Contech will be repackaging the remainder of its material in preparation to ship it off site when weather will allow. Hitchcock Industries contacted the EPA and plans to start repacking and shipping its product the 3rd week of April.

EPA's ERRS contractor Guardian Environmental Services, Inc. (GES) has completed reacting drums and sacks of lime mag Building #2 and from Building #8. ERRS also completed reacting drum group 14 and 23 staged outside and marked as residual waste. ERRS is now reacting drums staged in Building #9 marked as residual waste. PADEP is providing technical and oversight support at the site. EPA START contractor TechLaw is providing technical and administrative support to the EPA. EPA and PADEP officials continue to control access to the site in addition to coordinating the activities of the various generators.

Current Activities

Personnel On-Scene:

04/03/08 EPA-2, START-1, ERRS-8, Other-1, Security-1 (24 hr) 04/04/08 START-1, ERRS-8, Other-2, Security-1 (24 hr)

Weather:

04/03/08 Low of 30° F, high of 56° F. Partly Cloudy, 0.00 inches of precipitation, wind E 6-10 mph. 04/04/08 Low of 44° F, high of 58° F. Overcast, 0.00 inches of precipitation, SSW 5-8 mph.

04/03/08

EPA OSC Jack Downie was on site for oversight of activities and site entrance. OSC Downie demobilized.

EPA's Senior Site Administrative Officer for the Removal Program Rich Messimer mobilized to site for administrative oversight. Rich Messimer demobilized.

Emergency and Rapid Response Services (ERRS) contractor Guardian Environmental, Inc held its morning safety meeting and discussed the days planned activities, areas of concern / safety issues associated with the day's activities. ERRS continued reacting material from Building #9 marked as residual waste. At 1145 a pile of material being removed from a drum on the slab north of the pit caught fire. ERRS controlled the fire that lasted about 4 minutes. There were also fires in the pit and the material gave off gasses ERRS added water and stirred the pit as needed. To date ERRS has reacted 1,583 drums of residual waste.

START assisted as needed and conducted written/photographic documentation.

04/04/08

Emergency and Rapid Response Services (ERRS) contractor Guardian Environmental, Inc held its morning safety meeting and discussed the days planned activities, areas of concern and safety issues associated with the day's activities. ERRS did not react material today because the material put in the pit on 4/03/08 has not completed reacting. The material put in the pit the previous day is still extremely hot and off gassing. ERRS began sifting through the brick pile and removed metal and other debris from the bricks.

START assisted the EPA as needed and conducted written/photographic documentation.

Next Steps

MHF who will be contracting for Hitchcock, Intermet, and SPX Contech plans to be on site the 3rd week of April to resume shipping material off site.

No PRP activity is presently occurring on site. PRP removal action has been suspended until the middle of April.

National Machine Company has submitted a work/safety plan to the EPA and plans to begin work the week of 4/14/08.

EPA will continue to coordinate with magnesium waste generators for the safe and appropriate removal of the material from the site. EPA will continue to coordinate with all local, state, and federal agencies.

Key Issues

None

www.response.epa.gov/remacor