

**M8-13B & M8-14B Weekly Status Report**  
**OPS Period: 5/30/2022 – 6/5/2022**

**Marty Asbestos Buildings M8-14B**

**Work Authorized by OSC During this Period**

- Maintain Support, Contamination Reduction and Exclusion Zones.
  - Maintained the exclusion zones to include all three building that have been torn down.
  - Maintained fencing with poly for exclusion zone with ACM warning signs
- Secure work areas and prevent unauthorized entry.
  - Continued to control access into the work area ensuring no one enters-into the buildings unless approved by the RM or Forman on site.
- Maintain temporary structures to protect steam plant.
  - Plywood sheathing has been placed on the roof of the steam plant to protect the roof from damage from falling bricks
- Finalize contingency plans for potential damage to steam plant.
  - Emergency actions are finalized with the tribal contacts and have phone numbers ready at hand if there is an emergency. We have located and identified power, and water shut off locations for the steam plant.
- Complete the demolition of the St. Katherine Building.
  - Completed demolition of St. Katherine building. All power, water and gas utilities were confirmed as turned off and disconnected prior to demolition
- Maintain dust suppression.
  - Maintained water coverage on demo ensuring no visible dust was seen coming from the demo, conducted water spray down of piles throughout the weekend.
- Prep and size demolition waste for loading and hauling.
  - Conducted site prep prior to haul out on 06/01
- Haul building debris to dump location.
  - Started hauling loads on 06/01 to the dump location, 52 loads completed for reporting week

NUMBER OF PERSONNEL AUTHORIZED							
1	RESPONSE MANAGER	1	TRUCK DRIVER	1	FOREMAN	2	OTHER (SPECIFY)
4	CLEANUP TECH	1	ACCOUNTANT		H&S TECH.		CHEMIST
						LABORERS	

EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED							
ITEM	QTY	USED	NOT USED / OR DOWN	ITEM	QTY	USED	NOT USED / OR DOWN
ER 4X4 PICK UP	4	4		SHOWER TRAILER	1	1	
SKID STEER	1	1		OFFICE TRAILER	1	1	
EXCAVATOR	2	2		HAND WASH STATION	1	1	
GENERATOR	2	2		PORTA-JOHN	3	3	
4000-GAL WATER TRUCK	1	1					

#### Amendments (Time):

5/30 - Volvo Excavator down for Hydraulic leak, repaired on 05/31

6/1 – Forman demobed to another job

6/2 - Boom Lift called off rent

#### Marty Abandoned Waste M8-13B

#### Work Authorized by OSC During this Period

- Maintain temporary dump spot.
  - Crew has maintained a temporary fence utilizing old tires on site and has pushed all trash into Northeast corner of the site to allow for a temporary dump site away from the work on site
- Crush debris and waste.
  - Crew has continued the crush site next to the trash pile to ensue all trash will be crushed prior to back fill operations
- Remove and stage chemical hazards if discovered.
  - Crew continue to pull out any concerning hazmat from the trash pile and segregated it away from the trash plies on the Northeast corner
- Segregate refrigerators and tires.
  - Crew continues to segregate refrigerators to the southeast corner of site to include and new refrigerators that are dumped in the temporary trash dump location
  - Crew has continued to utilize the old tires for a temporary fence line on the east side of the site.
- Secure a subcontract for tire disposal.
  - Working with vendors to find a low-cost sub-contractor to haul off tires

- Continue excavation of pit and stage clean fill material.
  - Crew has continued excavation of the pit separating the clean fill material to the south side of the site
- Accept building debris and placing dumped waste in the pit.
  - Started receiving building debris and placing it inside the pit as it is offloaded at the site, maintaining constant cover of backfill over the building debris at all times.
- Maintain dust control.
  - Crew is utilizing the water truck on site for dust control
- Scope out construction of transfer station pad.
  - Still working on quotes on materials for the transfer pad along with working with the tribe to get details of what they would like to have on site.

• NUMBER OF PERSONNEL AUTHORIZED								
1	RESPONSE MANAGER	1	TRUCK DRIVER	1	FOREMAN	3	OPERATORS	OTHER (SPECIFY)
1	CLEANUP TECH	1	ACCOUNTANT		H&S TECH.		LABORERS	CHEMIST

EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED							
ITEM	QTY	USED	NOT USED / OR DOWN	ITEM	QTY	USED	NOT USED / OR DOWN
ER 4X4 PICK UP	3	3		SHOWER TRAILER	1	1	
EXCAVATOR	1	1		OFF ROAD HAUL TRUCK	1	1	
D8 DOZER	1	1		GENERATOR	1	1	
D6 DOZER	1	1		PORTA-JOHN	3	3	
4000-GAL WATER TRUCK	1	1		HAND WASH STATION	1	1	

**Amendments (Time):**

**Approvals:**

\_\_\_\_\_  
EPA On Scene Coordinator

\_\_\_\_\_  
ER Response Manager